

प्रेषक,

डा0 अम्बरीष कुमार सिंह,  
उप सचिव,  
उत्तर प्रदेश शासन।

सेवा में,

- 1- महानिदेशक, राज्य स्वच्छ गंगा मिशन, भारत सरकार, नई दिल्ली।
- 2- औद्योगिक एवं अवस्थापना आयुक्त, उत्तर प्रदेश शासन।
- 3- अपर मुख्य सचिव, पर्यावरण, वन एवं जलवायु परिवर्तन विभाग, उ0प्र0 शासन।
- 4- प्रमुख सचिव, नगर विकास विभाग, उ0प्र0 शासन।
- 5- सदस्य सचिव, सी.पी.सी.वी.परिवेश भवन, पूर्वी अर्जुन नगर, दिल्ली-110032
- 6- प्रबंध निदेशक, उ0प्र0 जल निगम (ग्रामीण/नगरीय) लखनऊ।
- 7- सदस्य सचिव, प्रदूषण नियंत्रण बोर्ड, विभूति खण्ड, गोमती नगर, लखनऊ।
- 8- मुख्य कार्यपालक अधिकारी, नोएडा, प्रशासनिक परिसर सेक्टर-6 नोएडा, जिला-गौतमबुद्धनगर।
- 9- मुख्य कार्यपालक अधिकारी, नोएडा डेवलपमेंट अथॉरिटी, प्लॉट नं0-01, नालेज पार्क-4, ग्रेटर नोएडा, जिला-गौतमबुद्धनगर-201308
- 10- मण्डलायुक्त, मेरठ/सहारनपुर।
- 11- उपाध्यक्ष- मेरठ, विकास प्राधिकरण, सिविल लाइन, विकास भवन, मेरठ-201001
- 12- उपाध्यक्ष- गाजियाबाद विकास प्राधिकरण, सिविल लाइन, विकास भवन, गाजियाबाद-250003
- 13- प्रमुख सचिव, अभियन्ता एवं विभागाध्यक्ष, सिंचाई एवं जल संसाधन विभाग, कार्यालय इंजीनियर इन चीफ सिंचाई भवन, कैन्ट रोड, उदयगंज, लखनऊ।
- 14- मुख्य अभियन्ता, केन्द्रीय जल आयोग, भारत सरकार, नई दिल्ली।
- 15- आयुक्त, सूक्ष्म, लघु एवं मध्यम उद्यम विभाग, उत्तर प्रदेश।
- 16- जिलाधिकारी, मुजफ्फरनगर/शामली/बागपत/गाजियाबाद/गौतमबुद्धनगर।

नमामि गंगे तथा ग्रामीण जलापूर्ति अनुभाग-2

लखनऊ: दिनांक 24 अगस्त, 2023

विषय:- केन-बेतवा लिंक परियोजना के कार्यान्वयन और हिन्डन नदी के प्रदूषण निवारण हेतु दिनांक 28.08.2023 को क्रमशः अपरान्ह 03.00 बजे से एवं 03.45 बजे से आहूत बैठक में प्रतिभाग जाना।

महोदय,

उपर्युक्त विषयक सचिव, भारत सरकार, जल शक्ति मंत्रालय, जल संसाधन, नदी विकास और गंगा संरक्षण विभाग, नई दिल्ली के पत्र दिनांक 16.08.2023 एवं उक्त के क्रम में महानिदेशक, राष्ट्रीय जल विकास अभिकरण, जल शक्ति मंत्रालय, भारत सरकार, जल संसाधन, नदी विकास और गंगा संरक्षण विभाग, नई दिल्ली के पत्र संख्या-CE(N)-02011(17)/1/2023-NWDA/460-468, दिनांक 22.08.2023 (छायाप्रति संलग्न) का कृपया अवलोकन करने का कष्ट करें, जिसके द्वारा केन-बेतवा लिंक परियोजना के कार्यान्वयन और हिन्डन नदी के प्रदूषण निवारण हेतु मुख्य सचिव, उत्तर प्रदेश शासन एवं सचिव, भारत सरकार, नई दिल्ली द्वारा दिनांक 28.08.2023 को क्रमशः अपरान्ह 03.00 बजे से एवं 03.45 बजे से बैठक मुख्य सचिव के लोकभवन स्थित सभाकक्ष में संयुक्त समीक्षा बैठक की जानी है।

3- अतः इस सम्बन्ध में मुझे यह कहने का निदेश हुआ है कि कृपया प्रश्नगत बैठक में उपरोक्तानुसार सुसंगत सूचनाओं सहित प्रतिभाग करने का कष्ट करें। लखनऊ मुख्यालय के अधिकारियों द्वारा भौतिक रूप से तथा लखनऊ से बाहर के अधिकारियों द्वारा लिंक के माध्यम से प्रतिभाग किया जाए।

बैठक का लिंक निम्नवत् है:-

<https://meet.google.com/zpe-mves-ktm>

संलग्नक-यथोक्त।

भवदीय,



(डा० अम्बरीष कुमार सिंह)

उप सचिव।

संख्या-160भा०स०(1)/76-2-2023-05एन.जी./2023 तददिनांक

उपरोक्त की प्रतिलिपि निम्नलिखित को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित:-

- 1- स्टाफ ऑफिसर, मुख्य सचिव, उत्तर प्रदेश शासन।
- 2- निजी सचिव, प्रमुख सचिव, नमामि गंगे तथा ग्रामीण जलापूर्ति विभाग, उत्तर प्रदेश शासन।
- 3- पास आफिस, लोक भवन, उत्तर प्रदेश सचिवालय को इस आशय के साथ प्रेषित कि प्रस्तावित बैठक में प्रतिभाग करने वाले अधिकारीगण का दिनांक 28.08.2023 का पास निर्गत कराने का कष्ट करें।
- 4- अपर परियोजना निदेशक, राज्य स्वच्छ गंगा मिशन, उ०प्र० लखनऊ।
- 5- मुख्य अभियन्ता (गंगा), उत्तर प्रदेश जल निगम (ग्रामीण)।
- 6- गार्ड फाइल।

आज्ञा से,

(ओम प्रकाश चौहान)

अनु सचिव।



राष्ट्रीय जल विकास अभिकरण  
जल शक्ति मंत्रालय, भारत सरकार  
(जल संसाधन, नदी विकास और गंगा संरक्षण विभाग)  
**National Water Development Agency**  
Ministry of Jal Shakti, Government of India  
(Department of Water Resources, River Development and Ganga Rejuvenation)



No. CE(N)-02011(17)/1/2023-NWDA/460-468

Date: 22.08.2023

३०/०९

To,

The Chief Secretary  
Govt. of Uttar Pradesh,  
101, B-Block, Lok Bhawan,  
U.P. Secretariat,  
Lucknow - 226001

**Sub: Rescheduling of the Meeting to review the Implementation of KBLP and Pollution abatement of Hindon River by Secretary (DoWR,RD&GR), Ministry of Jal Shakti, Govt. of India.**

**Ref: D.O. letter dated 16<sup>th</sup> August, 2023 by Sh. Pankaj Kumar, Secretary (DoWR,RD&GR) addressed to Shri Durga Shanker Mishra, Chief Secretary, Govt. of Uttar Pradesh**

Sir,

With reference to the letter mentioned above, I am directed to inform that the meeting to review the implementation of KBLP and Pollution abatement of Hindon River by Secretary, DoWR,RD&GR, Ministry of Jal Shakti, Govt. of India scheduled to be held on 28<sup>th</sup> August, 2023 at 10:00 hrs and 10:45 hrs respectively is now rescheduled to be held on the same day i.e. 28<sup>th</sup> August, 2023 at **15:00 hrs. and 15:45 hrs respectively** in the office of Chief Secretary, Govt. of U.P. The agenda of the meeting will remain same as circulated with the above D.O. letter.

The inconvenience caused is regretted.

Yours faithfully

(Bhopal Singh)

Director General, NWDA &  
CEO, KBLPA

Copy to: -

1. PS to Hon'ble Minister, Ministry of Jal Shakti, Shram Shakti Bhawan, New Delhi, E-mail: [minister-jalshakti@gov.in](mailto:minister-jalshakti@gov.in)
2. PS to Secretary, DoWR,RD&GR, Ministry of Jal Shakti, Shram Shakti Bhawan, New Delhi, E-mail: [secy-mowr@nic.in](mailto:secy-mowr@nic.in)
3. Sh. Anurag Srivastava, IAS, Principal Secretary, Namami Gange and Rural Water Supply Department, Govt. of Uttar Pradesh, Lucknow, E-mail: [psrd.up@gmail.com](mailto:psrd.up@gmail.com)
4. Principal Secretary, I&WRD, MoJS, Govt. of Uttar Pradesh, Lucknow
5. Director General, NMCG, New Delhi
6. Director General, NWDA, New Delhi
7. Engineer-in-Chief & HOD, I&WRD, MoJS, Govt. of Uttar Pradesh, Lucknow
8. Chief Engineer (North), NWDA, Lucknow, Uttar Pradesh

## Agenda for the meeting

### Chief Secretary, Government of Uttar Pradesh and Secretary, DoWR, RD&GR

The key agenda for the meeting shall be to discuss the status, various issues and measures required for early implementation of Ken-Betwa Link Project in UP:-

1. Brief Status of the Project i.e. KBLP
2. Positioning of manpower in the dedicated offices for State specific works
3. Completing the DPRs
  - i. DPR for two New Barrages d/s of Bariyarpur PUW
  - ii. DPR of Tanks of Mahoba
  - iii. DPR for Strengthening/ Repair of Bariyarpur PUW, Parichha Weir, Barwa Sagar Dam and other appurtenant Structures
  - iv. DPR for Renovation and Modernization of Ken Main Canal
  - v. DPR of micro irrigation
4. Notifying the land acquisition for Ken-Betwa link canal.
5. Taking up the work in 2023-24 v.i.z. of 2 Barrages of UP, Renovation of tanks of UP, Repairing / Strengthening of Bariyarpur PUW, Parichha weir, Barwa Sagar, Ken Main Canal etc.
6. Opening of 2 SNA account
7. Release of State share of UP
8. Laying the Foundation Stone of the project
9. Any other issue with the permission of Chair

## 1. Brief Status of Ken Betwa Link Project and Action Plan

- ❖ With allocation of budget under RE of FY 2021-22, the implementation of the project has started. Initially the focus is on land acquisition, R&R, fulfilling the compliances to the conditions of forest clearance and wildlife clearance.
- ❖ Vide Gazette Notification dated 11<sup>th</sup> February 2022, a Steering Committee and Ken-Betwa Link Project Authority (KBLPA) for the implementation of KBLP jointly by Government of India and State Governments of MP and UP have been constituted.
- ❖ Four meetings of the Steering Committee and Four meetings of the KBLPA have been held so far.
- ❖ Initially the focus is on land acquisition, R&R, fulfilling the compliances to the conditions of forest clearance and wildlife clearance. **(There is stipulation of 80% land acquisition before making expenditure on works of any component).**
- Land Acquisition in Respect of 22 Villages for Daudhan Dam in Panna and Chhatarpur districts for revenue land transfer for PTR and villages coming under submergence has been notified under Section-11 and under section 19 of Land Acquisition Act. Property and land survey of these villages have been completed.
- Orders for transfer of about 5480 ha Govt, revenue land to PTR have been issued. Verification of about 3415 ha Govt. revenue land has been carried out by PTR for compensatory afforestation. Another 273.46 ha Govt revenue land and 1300 ha private land shall be transferred to PTR after acquisition (Total about 5000 ha against requirement of 6017 ha).
- The Monitoring Committee for Rehabilitation & Resettlement (MC-R&R) works of Ken-Betwa Link Project under Secretary, Dept. of Land Resources, MoRD has been constituted. Its meeting shall be convened once the R&R package is finalized by the state. For finalisation of R&R Plan, a Committee under the Engineer-in-Chief, WRD, MP has been constituted.
- Amount of Rs.272.59.18 Crore for CAT plan, Rs.240.68 Crore for Compensatory Afforestation, Rs.3512.80 Crore towards NPV has been deposited in CAMPA fund. Rs. 221.7328 Crore deposited in Madhya Pradesh Tiger Foundation Society (MPTFS).
- With fulfilling of some of the conditions of stage-I Forest Clearance, proposal for Limited Work Area Permission in PTR submitted to PCCF(LM), Forest Department, Govt. of MP. Compliance to Stage-II Forest Clearance are being uploaded in e-portal of MOEF&CC for seeking Stage-II FC. Proposal for Limited Area Work Permission has been submitted by the PCCF (Land Management), Forest Department, Government

of MP to the Inspector General of Forest (Forest Conservation), Ministry of Environment, Forest and Climate Change, Government of India on 17.07.2023

- Two wildlife sanctuary namely Nauradehi Wildlife Sanctuary and Rani Durgawati Wildlife Sanctuary of Madhya Pradesh and Ranipur Wildlife Sanctuary of U.P. has been approved by state govt. for bringing them under project Tiger.
- Final report of Integrated Landscape Management Plan of Panna Tiger Reserve, prepared by WII, Dehradun, was released by Secretary, DoWR, RD & GR on 02.06.2022.
- Greater Panna Landscape Council (GPLC) and Monitoring Committee for Rehabilitation & Resettlement (MC-R&R) works of Ken-Betwa Link Project have been constituted.
- ❖ As decided during the first meeting of Steering Committee, held on 7<sup>th</sup> April, 2022, the offices of KBLPA have been opened at Bhopal, Jhansi and Chhatarpur. ACEO (H.W) and ACEO (Environment, L.A. and R&R), KBLPA have joined KBLPA office at Bhopal. An office of KBLPA is also being opened at Panna. Both the states have been requested from time to time to open dedicated offices for the implementation of Ken-Betwa Link Project.
- ❖ The tender document for the main component of the project i.e. Daudhan dam and its Appurtenant works (EPC mode) has been finalised by Technical Advisory Group of KBLP. A Tender Evaluation Committee for Daudhan dam works has been constituted by the Ministry on 06.06. 2023 and its first meeting was held on 06.07.23.
- ❖ 2<sup>nd</sup> interaction meeting with industry was held on 22.07.2023 at Bhopal.
- ❖ 2<sup>nd</sup> meeting of TEC for finalisation of Tender for Daudhan Dam etc. was held on 28.07.2023-29.07.2023 at Bhopal under the Chairmanship of CEO, KBLPA. Tender has been finalised by the TEC. Tender is to be issued on CPP portal by 11.08.2023.
- ❖ A meeting was held on 21.07.2023 at Bhopal between the Chief Secretary, Govt. of M.P. and Secretary, DoWR, RD&GR, Ministry of Jal Shakti, Government of India regarding the issue of land acquisition, R&R, holding the meeting of GPLC and expedite the work of KBLP.
- ❖ KBLPA(HQ) at Bhopal inaugurated by the Secretary, DoWR, RD&GR, Ministry of Jal Shakti, Government of India on 21.07.2023

- ❖ The engagement Project Management Consultant (PMC) for assisting KBLPA in implementation of the project is in process.
- ❖ The works of preparation of DPRS of remaining components are in progress.
- ❖ Rs 4639.46 crore utilized during FY 2021-22 and Rs. 622.46 Crore has been utilized in 2022-23. A provision of Rs. 3500 crores have been made in the year 2023-24 in the Union budget for KBLP. Rs 464.01 Crore has been utilised up to 30.06. 2023.Total expenditure of Rs. 8335.63 crore has been made on the project till date including Rs 2609.74 crore from state budget.
- ❖ For the acquisition of Private land, R&R advance amount of Rs 49.70 Crore to Panna and Rs 154.16 Crore to Chhatarpur had been released.
- ❖ Rs. 804.30 Crore reimbursed to WRD, MP towards LA, R&R, Forest for Lower Orr, Kotha and Bina projects in 2021-22 and 463.27 Crore reimbursed to WRD, MP towards WORK for Lower Orr and Kotha projects in May, 2023. A proposal for reimbursement of another Rs 600 crore has been submitted to the ministry.
- ❖ DG, NWDA/ CEO, KBLPA has held the meetings with the Principal Secretary, I&WRD, UP and Engineer-in-Chief, UP, Chief Engineer at Lucknow and Jhansi time to time to expedite the progress of KBLP in Uttar Pradesh

**The Action Plan for 2023-24 include the following main activities: -**

- ✚ Land Acquisition, R&R of Daudhan Dam ( Govt. of MP and KBLPA)
- ✚ Land Acquisition, NPV, CA, R&R of KB Link Canal ( Govt. of MP, Govt., Govt. of UP and KBLPA)
- ✚ Tender and Award of Construction Works of office buildings, Guest House, Field hostels, Approach Road, Upper Level Tunnel, Lower Level Tunnel, Diversion Channel including spill channel, Daudhan dam of Phase-I (KBLPA)
- ✚ Construction work (Head work and Distribution System) for Lower Orr, Bina Complex and Kotha Barrage of Phase-II of MP which is ongoing, tender and award of renovation and extension of Bariyarpur LBC ( WRD, Govt. of MP)
- ✚ Tender and awards of work of Barrages, renovation of tanks of UP, renovation of Bariyarpur Main Canal, Repairing /Strengthening of Bariyarpur PUW, Parichha weir, Barwa Sagar ( I&WRD, Govt. of UP)
- ✚ Hiring of PMC for KBPLA, Survey, Investigation, completing all the DPRs etc.

**2. Positioning of manpower in the dedicated offices for State specific works**

Vide order dated: 07.06.2023 State Govt. of Uttar Pradesh has created the dedicated structure for the implementation of KBLP in Uttar Pradesh. However, the manpower is yet to be positioned.

It is desired that the dedicated manpower may be placed at the earliest, for taking up the work of Ken Betwa Link Project in UP.

### **3. Completing the DPRs**

#### **a) DPR for two New Barrages d/s of Bariyarpur PUW (by NWDA)**

- Location has been finalized at Banda town and Pailani.
- Topographical survey completed.
- Design Flood Study completed by CWC.
- Core deep drilling work completed in May, 2023.
- Geological Investigation done by GSI in July, 2023.
- Plate Load Test at Pailani completed.
- CWC, CSMRS, GSI team visited the site time to time for drilling and investigation works, as issue has been raised by CWC on the proposed axis of Banda Barrage.
- CSMRS- study completed for Banda Barrage and Pailani Barrage ongoing
- Data for design of Banda barrage submitted to CWC in July, 2023. Design of Banda Barrage is expected in August, 2023.
- Design of Pailani Barrage to be completed in September, 2023.
- DPRs for barrages are planned to be completed by September and October, 2023.

#### **b) DPR for augmenting the water supply in Tanks of Mahoba (by NWDA)**

Draft DPR submitted to I&WRD, UP through e-mail on 04.06.2023. Observation from I&WRD, UP awaited. Final DPR will be submitted after receipt of comments and compliance.

#### **c) DPR for Strengthening/ Repair of Bariyarpur PUW, Parichha Weir, Barwa Sagar Dam and other appurtenant Structures (by I&WRD, UP)**

Officials of UP view that these structures are more than 100 year old and desired new structures against the existing Parichha weir and Bariyarpur pickup weir. It was decided to have a joint visit of Expert Group consisting from CWC, GSI, CSMRS, NWDA/ KBLPA and I&WRD, UP to these structures to ascertain their present status. Expert Group visited from 04.01.2023-06.01.23. Major recommendations by the Expert Group are Replacement of Hydro-mechanical System, Automation through SCADA, Leakages in dam body/inspection galleries shall be grouted using cement mortar grout (both non-shrink types) using low pressure and ensuring proper plugging, Repair of Crest of weir, desilting to restore the capacity etc.



During the meeting of CEO, KBLPA with the Principal Secretary, I&WRD, UP It has been decided that the procedure being followed under DRIP may be adopted and a Project Screening Template (PST) can be prepared quickly rather than DPR of renovation and modernisation of these three structures, this will enable to float the tender for renovation and modernisation of these structure in the current year.

Principal Secretary, UP I&WRD asked E-in-C to look into the matter for completion of PST/DPR through **Outsourcing** as early as possible.

**DPR needs to be prepared on priority .**

**d) Restoration of Ken Canal System under Ken-Betwa Link Project (by I&WRD, UP)**

The DPR was proposed to be completed by end of May, 2023. Further the DPR may be prepared as per the CWC guidelines for ERM of projects. It was opined during the meeting that the lining of whole system may not be required looking at soil condition and the system being more than 100 years old and well stabilised. Issue of lining may be relooked and only critical patches may be taken up.

DPR prepared by the I&WRD has not be drafted as per Guidelines of CWC for ERM of Projects. The sequence of Chapters and the content inside are not kept in line with the Guidelines. Also, few Chapters of the Guidelines has been incorporated as topic in different Chapter in the Report viz. crop water requirement, etc. Drawings / maps / plates are not attached with the report (not even a single map except T-Diagram in Chapter 1 (illegible)). Map of canal system, command area, etc, as per guidelines, shall be attached. Annexures, as per Guidelines of CWC, has not been incorporated in the report. Also, the report volume submitted to this office is photocopy of the report, without binding and in shabby shape. The report is illegible in the current form.

DPR has been returned to I&WRD, UP for submitting it as per guidelines.

**e) DPR of micro irrigation in UP DPR of micro irrigation**

- i. Developing pumping system, pipe distribution network and micro irrigation System from Ken Betwa link canal to serve 17,488 ha of enroute commands of Uttar Pradesh and
- ii. Development of new command area 37,564 ha in Mahoba district of Uttar Pradesh with pressurized pipe micro irrigation system are to be prepared by the I&WRD, Govt. of UP.

It was informed by the officials of UP I&WRD that the work shall be taken up after completion of the other two DPRs.

#### 4. Notifying the land acquisition for Ken-Betwa link canal

Process of Land Acquisition of link canal portion is to be initiated and requisite data as required for notification under section -11 is nearly ready. The issue was discussed during the meeting Steering Committee of KBLP held in June, 2023 and subsequently with the Chief Secretary, Govt of MP on 21.07.2023, in which it was agreed that the land acquisition for the Link Canal may be initiated simultaneously.

It is proposed that notification under section-11 can be taken up immediately.

Sl. No.	No. of Villages	Land Required (Revenue + Pvt + Forest) (in ha)
1	103 Villages in MP	2096.97
2	10 Villages in UP (Jhansi district)	196.25
	Total	2293.22

Which includes 196.50 ha of Forest Land which has already been accounted in the stage-I Forest clearance of main Ken-Betwa Link Project.

#### 5. Taking up the work in 2023-24 v.i.z. of 2 Barrages of UP, Renovation of tanks of UP, Repairing / Strengthening of Bariyarpur PUW, Parichha weir, Barwa Saga, Ken Main Canal etc.

The issue has been deliberated in the meetings of KBLPA a number of times and it has been stressed to open offices with dedicated manpower for project as majority of the works are to be executed by the states themselves. Rs. 3500 Crore has been allocated by the Govt. of India for the FY 2023-24. Govt. of UP may take action for start of few works.

Sl. No.	IA	Component – 1 (Rs.) [CS - 90: SS - 10 (MP -71% & UP - 29%)]	Component – 2 (Rs.) (CS - 60: CENTRAL LOAN - 30 : SS - 10)
1	KBLPA	14,033.18 CS - 12,629.862 SS - 1,403.318 (MP - 996.356 & UP - 406.962)	-----
2	WRD, MP	15,824.72 CS - 14,242.248 SS - 1,582.472 (MP)	8,091.24 CS - 4,854.744 Central Loan – 2,427.372 SS - 809.124 (MP)
3	WRD, UP	3,735.85 CS - 3,362.265 SS - 373.585 (UP)	2,000.00 CS - 1,200.005 Central Loan – 600.00 SS - 200.00 (UP)

## 6. Opening of 2 SNA account

## 7. Release of State share of UP

Rs 4451.66 Crore expenditure has been incurred by the Government of India in 2021-22 and 2022-23 towards the component-I. 90% cost is to be borne by GOI and 10% cost is to be borne by States of MP and UP in the ratio of 71% : 29%.

Accordingly, Rs. 129.10 Crore is to be paid by the Govt of UP to KBLP.

S. NO	2021-22 Name of Project/Demand received from	In Crore Rs.			
		Total Payment	10% due from States	Share of M.P. as per MoA 71%	Share of U.P. as per MoA 29%
1	<b>KBLP Phase-I: Daudhan Dam</b>				
a	Collector, Panna MP	49.70	4.97	3.53	1.44
b	Collector, Chhatarpur MP	154.16	15.416	10.95	4.47
c	NPV to CAMPA fund MP	3512.80	351.28	249.41	101.87
d	CAT to CAMPA fund MP	118.50	11.85	8.41	3.44
	<b>Total (Phase-I) in FY 2021-22</b>	<b>3835.16</b>	<b>383.52</b>	<b>272.30</b>	<b>111.22</b>
	<b>2022-23</b>				
a	Compensatory Afforestation (CA)	240.68	24.068	17.09	6.98
b	Madhya Pradesh Tiger Foundation Society	221.73	22.17328	15.74	6.43
c	Catchment Area Treatment (CAT)	154.09	15.409	10.94	4.47
	<b>Total (Phase-I) in FY 2022-23</b>	<b>616.50</b>	<b>61.65</b>	<b>43.77</b>	<b>17.88</b>
	<b>Grand Total</b>	<b>4451.66</b>	<b>445.17</b>	<b>316.07</b>	<b>129.10</b>

## 8. Laying the Foundation Stone of the project

During the meeting of Chief Secretary, Govt. of MP with the Secretary, I&WRD, UP, it was in principle agreed for the laying of foundation stone of project in September, 2023

## 9. Any other issue with the permission of Chair

\*\*\*\*\*